BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Construction of culverts desilting and Debris Clearance in ward no 08, Kodigehalli
2	Amount of Work Portion	725701=00
3	Estimate cost	8.00 Lakhs
4	Name Of Contractor	Sri Dhananjaya.V
5	Agreement No.	72/2017-18
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/72/17-18 Date: 27.02.2018
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	27/09/2018
9	Date of receipt of application in the sub-division office	27/04/2018
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	218 days
15	Date of recommending time limit applied for	27/04/2018
16	Wheather the original application of contractor is enclosed	—
17	Balance work remaining to be done	20 %.

18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of original period	60 days
20	Wheather the notice as per clause has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	Site Visited
22	Remarks of the EE with the daily rate of penalty proposed	BOT Approved along with time Rs. 5825 per day from 27-2-18, to 5-12-18

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone